

Hidden River Middle School: January 2024 Project Update



Location: 1700 Summit Ave., Saint Paul, MN 55105

Grades: 6-8

Enrollment (SY22-22): 568

Project website: spps.org/hiddenriver-builds

School website: spps.org/hiddenriver

Project summary

Project number: 3140-20-02

Funding: Certificates of Participation (COP) and Capital

Bonds

Project type: Remodel and addition

Square footage:

• Existing: 98,491 SF

Proposed: Renovation: 98,491 SF; Addition: 10,800 SF

SPPS project team:

• Angela Otteson, Project Manager

• Josie Geiger, Project Coordinator

Design team: DLR Group

Construction management: Kraus-Anderson

Project scope

- New administrative offices in two-story addition
- Clearly marked main entrance with new secure entry
- Renovated and reconfigured classrooms
- Kitchen renovation, inclusive restrooms
- New instructional audio/visual equipment
- HVAC and controls replacement, electrical replacement, and other systems improvements
- Partial roof replacement, window replacements, parking lot pavement

New this month

- Construction has started at Wilson School and demolition is largely complete with the demolition contractor completing a large portion of their work the week of December 18.
- The lower-level locker room walls have been cleared out for the cafeteria expansion.
- In January, contractors will be on site to start the renovation and installation of new finishes as well as electricals and mechanicals.

January 2024 - Project Financial Information											
Original Bud	ginal Budget Committed Costs		Invoiced to Date		Construction Award		Construction Cost Changes		% Change	Total Forecasted Cost	Construction % Complete (as invoiced)
\$54,200,00	00 \$41,926	\$41,926,891		\$2,608,787		\$35,574,014		\$0	0%	\$54,200,000	0%
Project Timeline											
Phase:	Design —				\rightarrow	Construction	ı 		-		
BOE Gate Check:	Five Year Plan	ive Year Plan Proj Chai		_							Closeout
Key dates:	✓	✓ ✓		✓		✓					
	March 2021	021 March 2021		Sept. 2022		Oct. 202	3				Fall 2025

Hidden River Middle School



From top, then left to right: Cafeteria looking toward media center doors; new main entry with stairs to second floor; learning commons in building's classroom area; view down hallway looking towards flex classroom, image also shows color wayfinding; media center learning stair connected to cafeteria (April 2023)