

Humboldt High School: August 2021 Project Update



Location: 30 Baker St. E.

St Paul, MN 55107

Project website:

http://www.spps.org/humboldtfmp

Grades: 6-12

Enrollment (SY20-21):

1,103

Project summary

Project number: 2142-16-02

Funding: Certificates of Participation (COP)

Project type: Addition and renovation

Square footage:

Existing: 230,829 sfProposed: 255,276 sf

SPPS project team:

Angela Selb-Sack, Senior Project Manager

Michael Christen, Project Coordinator

Design team: Cuningham Group

Construction management: H+U Construction

Project scope

- Two three-story additions to create new middle school house; right-sizing of learning spaces to support existing student population; relocation of main entry to make easily identifiable and adjacent to parking.
- Renovation of existing building including learning spaces, academic support spaces and restrooms.
- Replacement of all finishes, HVAC and controls, plumbing, lighting; required upgrades to fire suppression and fire alarm systems.

New this month

- Humboldt is substantially complete.
- The only items remaining are punchlist items that will be addressed over the next few months but will not impact student and staff space use.

August 2021 - Project Financial Information										
Original Budget	Committed Costs	Invoiced to Date	Construction Award	Construction Cost Changes	% Change	Total Forecasted Cost	Construction % Complete (as invoiced)			
\$48,000,000	\$48,423,904*	\$42,016,265	\$37,257,624	\$2,939,515	7%	\$48,000,000	94%			

^{*}Surety payment of \$ \$1,915,916 due to a contractor that went out of business will offset the value over the approved budget.

Project Timeline								
Phase:	Planning ——	→ Design	n 	-	Construction —			
BOE Gate Check:	Five Year Plan	Project Charter	Budget Approval	Contract Award	Closeout			
Key dates:	✓ May 2016	□ N/A	√ N/A	✓ March 2017	Spring 2021			

Humboldt High School







Top to bottom: Exterior of completed remodel; main entrance; vibrant hallway (July 2021)